				(Original)		(Original)		Change Orders		Pending Change Orders		
School Type	#	Sub-Project Name	Architect of Record	Construction Contract Value	Notice to Proceed	Completion Date	Percent Complete +	Amount	%	Amount		
										\$24,484.00	0.02%	

CO Reason Code (See Below)	COs \$0 to \$5,000		COs \$5,000 to \$25,000		COs > \$25,000		Gran	nd Total COs > \$0	COs With Net Credits		Grand Total All COs	
	# of COs	Total CO Value	# of COs	Total CO Value	# of COs	Total CO Value	# of COs	Total CO Value	# of COs	Total CO Value	# of COs	Total CO Value
1	6	\$0.00	1	\$12,997.00	2	\$80,086.00	9	\$93,083.00	0	\$0.00	9	\$93,083.00
2	0	\$0.00	0	\$0.00	1	\$32,649.14	1	\$32,649.14	0	\$0.00	1	\$32,649.14
3	1	\$3,764.00	1	\$20,720.00	1	\$62,686.00	3	\$87,170.00	0	\$0.00	3	\$87,170.00
4	0	\$0.00	0	\$0.00	0	\$0.00	0	\$0.00	0	\$0.00	0	\$0.00
Not Indicated	0	\$0.00	0	\$0.00	0	\$0.00	0	\$0.00	0	\$0.00	0	\$0.00
Totals	7	\$3,764.00	2	\$33,71T* E								