

Printed 4/1/2020 Consolidated Budget Status Report Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

2016 MASTER PLAN PROJECT

| Fund 21 and Fund 35 | | | | | | | | Data as of 04/01/2020 | |
|-----------------------------|-----------------|----------------------------|--------------|----------------------|----------------------|-----------------------------|-----------------------|-----------------------|--|
| | Budget | | | Commitments | | | Expenditures | | |
| School/Project Name | Original Budget | Approved Budget Changes | Total Budget | Total Commitments | % Budget Commited | Remaining Against Budget | Total Expenditures | % Budget Spent | |
| + Critical Needs | - | - | - | - | | - | - | | |
| | - | - | - | - | | - | - | | |
| 3 Kennedy High School | | | | | | | | | |
| + Critical Needs | - | - | - | - | | - | - | | |
| | - | - | - | - | | - | - | | |
| 3 Richmond High School | | | | | | | | | |
| * Gym and Seismic Classroom | 15,100,000 | 5,900,000 | 21,000,000 | 20,540,077 | 97.8% | 459,923 | 3,601,819 | | |
| | | | | | | | | | |