

Proposed Change Order (PCO) Log

Date: 4/16/2015

Page: 1 of 2

Project No: 3581366-05

Open Only

PCO Number	To	Title	Issue	Status	Initiated	Dates			Proposed Cost
						Approved	Responded	Required	
00015	WCCUSD	DTDS dispute 01 - Pier Anomaly		NEW	1/30/2013			2/6/2013	(\$7,585.00)
00029				NEW	8/1/2013	Roofing Metal Deckst	&L N3/3:4	3/12/2014	WCCUSD & j i d i riDP tu-Dte &m
		RFI 581 Cabinet Furring							\$22,217.00
00183	WCCUSD	RFI:Storefront & curtain wall flashi		NEW	10/17/2014			10/24/2014	\$27,404.00
00184	WCCUSD	RFI: Signage Bldg C exterior. walls		NEW	10/17/2014			10/24/2014	\$1,981.00
00186	WCCUSD	RFI 632:Framing clarif. at Bldg C		NEW	10/17/2014			10/24/2014	\$8,973.00
00189	WCCUSD	RFI 788: Beam detector at Bldg B Gym		NEW	11/20/2014			11/27/2014	\$2,796.00
00192	WCCUSD	RFI 105 : Fire sprinkler Brace frame		NEW	11/20/2014			11/27/2014	\$4,511.00
00193	WCCUSD	RFI 97: FDC / Plumbing @ Bldg A		NEW	11/21/2014			11/28/2014	\$9,455.00
00195	WCCUSD	RFI :Fire sprink. @ Bldg A 1st floor		NEW	11/21/2014			11/28/2014	\$9,117.00
00196	WCCUSD	RFI :Fire Sprinkler @ Bld A 2nd lvl		NEW	11/21/2014			11/28/2014	\$4,146.00
00197	WCCUSD	RFI : Fire sprinkler at Rm A218		NEW	11/21/2014			11/28/2014	\$1,164.00
00198	WCCUSD	RFI : Fire sprinkler at stair B		NEW	11/21/2014			11/28/2014	\$7,373.00
00199	WCCUSD	RFI: Fire sprinkler at B lobby		NEW	11/21/2014			11/28/2014	\$2,074.00
00200	WCCUSD	RFI:Fire sprinkler at B sec floor		NEW	11/21/2014			11/28/2014	\$3,277.00
00201	WCCUSD	RFI :Fire sprinkler at C 1st flr		NEW	11/21/2014			11/28/2014	\$6,900.00
00202	WCCUSD	RFI :Fire sprinkler at C 2nd flr		NEW	11/21/2014			11/28/2014	\$2,257.00
00203	WCCUSD	RFI :Fire sprinkler head at Rm A114		NEW	11/21/2014			11/28/2014	\$2,710.00
00207	WCCUSD	RFI : Fire sprinkler to corridor		NEW	11/21/2014			11/28/2014	\$2,939.00
00213	WCCUSD	RFI732:Flashing at Bldg B storefront		NEW	11/24/2014			12/1/2014	\$3,567.00
00214	WCCUSD	ASI 36: MetalFlashing at Bldg B		NEW	11/24/2014			12/1/2014	\$2,465.00
00215	WCCUSD	RFI594,608Curtainwall flashing BldgA		NEW	11/24/2014			12/1/2014	\$4,911.00
00219	WCCUSD	RFI 780:Wall footing Bldg A foundati		NEW	11/24/2014			12/1/2014	\$1,473.00
00225	WCCUSD	RFI662.2:Projection screen at Bldg B		NEW	11/25/2014			12/2/2014	\$3,876.00
00226	WCCUSD	RFI645:Flashing at window SA07& SA08		NEW	2/19/2015			12/2/2014	\$8,866.00
00228	WCCUSD	RFI522.3Storefront Window at Bldg. B		NEW	11/25/2014			12/2/2014	\$11,131.00
00232	WCCUSD	RFI 595: FA Horn Strobe at A302		NEW	11/25/2014			12/2/2014	\$576.00
00234	WCCUSD	RFI 728 : Receptable locate B101NW		NEW	11/25/2014			12/2/2014	\$1,404.00
00235	WCCUSD	RFI 804 : Gym board claification		NEW	11/25/2014			12/2/2014	\$624.00
00236	WCCUSD	Weather Barrier @ Shadow Box Opening		NEW	11/25/2014			12/2/2014	\$4,836.00
00238	WCCUSD	RFI575 AVCT Rack at A206 & A208		NEW	12/5/2014			12/12/2014	\$2,438.00
00241	WCCUSD	RFI 57.7 Toilet Partitions II		NEW	12/5/2014			12/12/2014	\$101,967.00
00242	WCCUSD	RFI 749:Flash. at roof divider Bld C		NEW	12/9/2014			12/16/2014	\$17,160.00

PCO

Dates

Proposed
