Bud get vs. Commitments and Ex penditures Fund 21 and Fund 35

School/Project Name	Total Budget	Total Commitments	% Budget Commited Critical Needs	72,847	72,84
	_				

Bud get vs. Commitments and Ex penditures

Fund 21 and Fund 35					Data as of 1	0/31/2022
	Budget	Co	ommitments		Expenditures	
School/Project Name	Total Budget 2,679,839	Total Commitments 1,932,714	% Budget Commited 72.1%	Remaining Against Budget 747,125	Total Expenditures 1,932,714	% Budget Spent 72.1%
1 Kensington Elementary School						
	_					
	_					

Bud get vs. Commitments and Ex penditures

Fund 21 and Fund 35					Data as of 1	0/31/2022
	Budget	Co	ommitments		Expenditures	
School/Project Name	Total Budget	Total Commitments	% Budget Commited	Remaining Against Budget	Total Expenditures	% Budget Spent
1 Seaview Elementary School Legacy Project	499,116	499,116	100.0%	-		

Bud get vs. Commitments and Ex penditures

Fund 21	and Fund 35	

Fund 21 and Fund 35	,				Data as of	10/31/2022
	Budget	Commitments			Expenditures	
School/Project Name	Total Budget	Total Commitments	% Budget Commited	Remaining Against Budget	Total Expenditures	% Budget Spent

Bud get vs. Commitments and Ex penditures Fund 21 and Fund 35

Fund 21 and Fund 35	5	Data as of 10/31/2022				
	Budget	Commitments			Expenditures	
School/Project Name	Total Budget	Total Commitments	% Budget Commited	Remaining Against Budget	Total Expenditures	% Budget Spent
District Network Backbone	568,416	568,416	100.0%	-	568,416	100.0%
IT Data Center	1,400,746	1,400,746	100.0%	-	1,400,746	100.0%
Teacher Equipment	112,360	112,360	100.0%	-	112,360	100.0%
Tech Communication	1,130,966	1,130,966	100.0%	-	1,130,966	100.0%
Technology Equipment	1,885,661	1,885,661	100.0%	-	1,885,661	100.0%
Technology Wireless	10,993,016	10,993,016	100.0%	-	10,993,016	100.0%
	35,362,000	35,252,598	99.7%	109,402	34,864,495	98.6%
4 Central						
* District Support	57,308,712	56,320,982	98.3%	987,730	55,212,395	96.3%
* Program Coordination	54,022,923	50,712,089	93.9%	3,310,834	49,717,810	92.0%
	111,331,634	107,033,070	96.1%	4,298,564	104,930,205	94.3%
Totals	1,778,861,243	1,707,114,373	96.0%	71,746,870	1,645,516,841	92.5%

Note 1: * Site Projects are under planning, construction or in closeout.

Note 2: 1 School Name - Elementary school site name