West Contra Costa Unified School District



West Contra Costa Unified School District



Printed 1/3/2022 Consolidated Budget Status Report Budgets versus Commitments and Expenditures for multiple Projects

Data as of 12/31/2021

Budget vs. Commitments and Expenditures

Fund 21 and Fund 35

	Budget	Commitments			Expenditures	
School/Project Name	Total Budget	Total Commitments	% Budget Commited	Remaining Against Budget	Total Expenditures	% Budget Spent
1 Nystrom Elementary School						
Classroom Renovation	30,233,455	30,233,455	100.0%	-	30,233,455	100.0%
Demo Portable and Sitework	518,285	518,285	100.0%	-	518,285	100.0%
Legacy Project	5,442,234	5,442,234	100.0%	-	5,442,234	100.0%
Multi-purpose Room	11,606,839	11,606,839	100.0%	-	11,606,839	100.0%
	47,800,813	47,800,813	100.0%	-	47,800,813	100.0%
1 Ohlone Elementary School						
Classroom and Admin Building	24,508,510	24,508,510	100.0%	-	24,508,510	100.0%
Critical Needs	623,885	623,885	100.0%	-	623,885	100.0%
Legacy Project	3,962,598	3,962,598	100.0%	-	3,962,598	100.0%
Portable Removal and Playground	5,397,758	5,397,758	100.0%	-	5,397,758	100.0%
	34,492,752	34,492,752	100.0%	-	34,492,752	100.0%
1 Olinda Elementary School						
Critical Needs	793,247	793,247	100.0%	-	793,247	100.0%
Legacy Project	1,286,942	1,286,942	100.0%	-	1,286,942	100.0%
	2,080,188	2,080,188	100.0%	-	2,080,188	100.0%
1 Peres K-8						
Legacy Project	21,424,293 21,424,293	21,424,293	100.0%	-	21,424,293	100.0%

West Contra Costa Unified School District



Budget vs. Commitments and Expenditures Fund 21 and Fund 35