

Site Name	Original Budget *	Board Approved Budget 12/16/20	Expended FY 99-01 thru FY 19-20	Expended FY 20-21 Jul-Dec	Expended Total thru 12/31/20	Committed Balance as of 12/31/20	Budget Balance as of 12/31/20	Notes
BAYVIEW	17,732,392	19,850,802	19,850,802	-	19,850,802	-	-	Footnote 1
CHAVEZ	1,339,784	1,058,234	1,058,234	-	1,058,234	-	-	Footnote 1
COLLINS	993,294	5,138,871	1,638,871	-	1,638,871	-	3,500,000	Footnote 3
CORONADO	11,278,047	43,022,627	43,022,627	-	43,022,627	-	-	Footnote 1
DOVER	13,070,243	35,095,267	35,095,267	-	35,095,267	-	-	Footnote 1
DOWNER	28,819,079	33,415,902	33,415,902	-	33,415,902	-	-	Footnote 1
ELLERHORST	11,238,341	13,931,806	13,931,806	-	13,931,806	-	-	Footnote 1
FAIRMONT	10,971,356	6,864,259	4,809,942	1,308,869	6,118,812	280,228	465,219	Footnote 3
FORD	11,839,322	30,817,526	30,817,526	-	30,817,526	-	-	Footnote 1
GRANT	1,409,600	2,155,565	2,155,565	-	2,155,565	-	-	Footnote 1
HANNA RANCH	680,923	783,349	783,349	-	783,349	-	-	Footnote 1
HARDING	15,574,211	22,632,446	22,632,446	-	22,632,446	-	-	Footnote 1
HARMON KNOLLS	-	448,435	448,435	-12,233,801				
MICHELLE OBAMA**	13,673,885	44,129,324	37,302,187	5,026,194	42,328,382	781,282	1,019,661	Footnote 3
MIRA VISTA	13,928,364	16,651,130	16,651,130	-	16,651,130	-	-	Footnote 1
MONTALVIN	15,904,716	16,791,028	16,791,028	-	16,791,028	-	-	Footnote 1
MURPHY	13,554,495	15,619,655	15,619,655	-	15,619,655	-	-	Footnote 1
NYSTROM	20,999,690	47,800,813	47,800,813	-	47,800,813	-	-	Footnote 1
OHLONE	14,174,928	34,492,752	34,492,752	-	34,492,752	-	-	Footnote 1
OLINDA	1,170,596	2,080,188	2,080,188	-	2,080,188	-	-	Footnote 1
PERES	19,752,789	21,424,293	21,424,293	-	21,424,293	-	-	Footnote 1
RIVERSIDE	13,439,831	21,511,005	14,741,225	4,053	14,745,278	2,957,963	3,807,764	Footnote 3
SHANNON	1,157,736	8,655,163	1,555,163	-	1,555,163	-	7,100,000	Footnote 3
SHELDON	14,968,745	15,102,837	15,102,837	-	15,102,837	-	-	Footnote 1
STEGE	13,000,749							



**WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT**  
**Bond Program Spending to Date by Site**  
 Data as of 12/31/2020

Updated 01/05/20

Site Name	Original Budget *	Board Approved Budget 12/16/20	Expended FY 99-01 thru FY 19-20	Expended FY 20-21 Jul-Dec	Expended Total thru 12/31/20	Committed Balance as of 12/31/20	Budget Balance as of 12/31/20	Notes
DE ANZA HS	105,389,888	132,236,248	132,236,248	-	132,236,248	-	-	Footnote 1
EL CERRITO HS	93,605,815	146,850,105	146,850,105	-	146,850,105	-	-	Footnote 1
GREENWOOD	35,315,772	79,583,607	79,583,607	-	79,583,607	-	-	Footnote 1
HERCULES HS	12,603,343	17,995,019	3,295,019	-	3,295,019	-	14,700,000	Footnote 3
KENNEDY HS	89,903,130	46,054,981	33,854,981	-	33,854,981	-	12,200,000	Footnote 3
PINOLE VALLEY HS	124,040,286	216,549,580	196,481,690	(23,808)	196,457,883	674,182	19,417,515	Footnote 2
RICHMOND HS	94,720,910	42,622,087	30,559,099	7,068,736	37,627,835	4,811,646	182,607	Footnote 3
VISTA HS	3,566,208	7,236,543	7,236,543	-	7,236,543	-	-	Footnote 1
<b>High Sch Total</b>	<b>559,145,352</b>	<b>689,128,170</b>	<b>630,097,292</b>	<b>7,044,928</b>	<b>637,142,221</b>	<b>5,485,828</b>	<b>46,500,122</b>	
ADAMS MS	703,660	691,211	691,211	-	691,211	-	-	Footnote 1
CAMERON	284,012	1,422,195	122,195	-	122,195	-	1,300,000	Footnote 3
CASTRO	11,901,504	620,944	620,944	-	620,944	-	-	Footnote 1
DELTA NSS	152,564	152,226	152,226	-	152,226	-	-	Footnote 1
EL SOBRANTE	187,343	536,231	536,231	-	536,231	-	-	Footnote 1
HARBOUR WAY	121,639	121,944	121,944	-	121,944	-	-	Footnote 1
KAPPA NSS	109,809	109,831	109,831	-	109,831	-	-	Footnote 1
NORTH CAMPUS	169,849	205,450	205,450	-	205,450	-	-	Footnote 1
OMEGA NSS	117,742	118,313	118,313	-	118,313	-	-	Footnote 1
SEAVIEW	178,534	499,116	499,116	-	499,116	-	-	Footnote 1
SIGMA NSS	110,728	110,949	110,949	-	110,949	-	-	Footnote 1
TLC	118,020	116,673	116,673	-	116,673	-	-	Footnote 1
WEST HERCULES	-	56,847	56,847	-	56,847	-	-	Footnote 1
<b>Closed/Program Total</b>	<b>14,155,404</b>	<b>4,761,930</b>	<b>3,461,930</b>	<b>-</b>	<b>3,461,930</b>	<b>-</b>	<b>1,300,000</b>	
CENTRAL	67,713,312	102,831,634	98,466,020	1,077,600	99,543,620	1,427,577	1,860,437	Budget thru 20-2
RCP CHARTER	8,148,550	4,415,204	4,415,204	-	4,415,204	-	-	Footnote 1
TECHNOLOGY	35,000,000	35,000,000	34,294,330	-	34,294,330	-	705,670	Footnote 2
<b>Admin/Other Total</b>	<b>110,861,862</b>	<b>142,246,838</b>	<b>137,175,554</b>	<b>1,077,600</b>	<b>138,253,154</b>	<b>1,427,577</b>	<b>2,566,107</b>	
<b>GRAND TOTAL</b>	<b>1,262,354,248</b>	<b>1,756,199,243</b>	<b>1,594,510,658</b>	<b>14,751,788</b>	<b>1,609,262,446</b>	<b>11,202,058</b>	<b>135,734,739</b>	

\* Original Budget provided is based on Report#2 dated April 30, 2018, and has not been reconciled.

\*\* Board approved renaming of Wilson Elementary school to Michelle Obama School on 02/12/20.

Footnote 1: Site projects are completed.

Footnote 2: Site Legacy projects are under planning, construction or in closeout.

Footnote 3: Site Legacy projects are completed and 2016 Facilities Master Plan Projects are under planning, construction or in closeout.

Note: Measure 1998E is not covered under Proposition 39 regulations for school bonds, and is not ordinarily reported in the Bond Program expenditure report.

The following report shows Measure 1998E projects by site with state funded DeJean middle school project.

Measu3TJ EMC /P <</MCID 1100 >>BDC 0.592 0.278 0.024 rg /TT1 1 TRT1 03.4 (5 ( s)-3.5 ( report)-T1 03.oT1 1 TC 0.592 0.278 0.024 rg /TT1 1 TRT1 0