# WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT
## Bond Program Financial Status
## As of June 30, 2021 Preliminary

## Cash Projection to June-2023

| | | | | Notes |
|---|---|---|---|---|
| Adjusted Cash Balance | | | 161,394,912 | 1 |
| Projected Revenues | | | | |
| Bond Sales 2020 Measure R | $ | 300,000,000 | | 2 |
| Less: Cost of Issuance | $ | (782,514) | | 2 |
| Interest Earning & Other Revenue | $ | 2,005,000 | $ 301,222,486 | 2 |
| Projected Available Funds | | | $ 462,617,398 | |
| Budget Balance | | | | |
| Board Approved Budget | | | $ 1,765,061,243 | 3 |
| Less Expenses to Date | | | $ (1,616,372,090) | 3 |
| Current budget balance | | | $ 148,689,154 | |
| Projected Cash Balance June 2023 | | | $ 313,928,245 | |

*The Projected Cash Balance June 2023 is less $782,514 due to the Cost of Bond Issuance i
Revenue and Board Approved Budget (Central Program Budget).

## State Facility Grants Pending State Approval

| | | | |
|---|---|---|---|
| Estimated after current planning | $ | 12,340,748 | 4 |

## Items Pending Board Approval

| | | |
|---|---|---|
| Bond Sale 2020 Measure R | $ | 275,000,000 |

# WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT
## Bond Program Financial Status
## As of June 30, 2021 Preliminary

| | | Amount | Comments |
|---|---|---|---|
| Cash & Equivalents Building Fund 21 | $ | 161,417,910 | A |
| | $ | - | B |
| | $ | 1,461,774 | C |
| | $ | - | |
| | $ | - | D |
| | $ | (1,484,771) | C |
| | $ | 161,394,912 | |

| | | | | | |
|---|---|---|---|---|---|
| FY2021 | | | $ 160,000 | $ | 160,000 |
| FY2022 | $ 75,000,000 | $ (272,514) | $ 845,000 | $ | 75,572,486 |
| FY2023 | $ 225,000,000 | $ (510,000) | $ 1,000,000 | $ | 225,490,000 |
| Grand Total | $ 300,000,000 | $ (782,514) | $ 2,005,000 | $ | 301,222,486 |

# WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT
## Bond Program Financial Status
## As of June 30, 2021 Preliminary

## Note 5: 2016 Facilities Master Plan Projects

The Board of Education received the Implementation Plan with the draft Master Plan on June 15, 2016 and approved
Board approved Implementation Plan - Model one, which includes the following projects with the project cost, including inflati

| School | Project Type | FMP 2016 | Current Budget |
|---|---|---|---|
| Ed Specs & School Size | | $ 200,000 | $ 200,000 |
| Cameron School | Critical Needs | $ 1,300,000 | $ 1,300,000 |
| Chavez Elementary School | Critical Needs | $ 600,000 | $ 72,847 |
| Collin Elementary School | Critical Needs | $ 3,500,000 | $ 3,500,000 |
| B.R.Soskin Middle School | Critical Needs | $ 3,100,000 | $ 5,169,597 |
| Fairmont Elementary School | Critical Needs | $ 3,000,000 | $ 3,000,000 |
| Grant Elementary School | Critical Needs | $ 900,000 | $ 211,467 |
| Harmon Knolls | Critical Needs | $ 200,000 | $ 406,946 |
| Harmon Knolls | Soils Testing | $ 100,000 | $ 41,489 |
| Hercules Middle School*** | Critical Needs | $ 7,500,000 | $ 7,500,000 |
| Hercules High School*** | Critical Needs | $ 7,200,000 | $ 7,200,000 |
| Highland Elementary School | Critical Needs | $ 800,000 | $ 800,000 |
| Kennedy High School | Critical Needs | $ 12,200,000 | $ 12,200,000 |
| Lake Elementary School | Critical Needs | $ - | $ 147,501 |
| Lake Elementary School | RS Replacement | $ 66,100,000 | $ 65,600,000 |
| M Obama Elementary School* | RS Replacement | $ 40,300,000 | $ 40,300,000 |
| Ohlone Elementary School | Critical Needs | $ 800,000 | $ 623,885 |
| Olinda Elementary School | Critical Needs | $ 1,000,000 | $ 793,247 |
| Richmond High School** | Critical Needs | $ 15,100,000 | $ 21,000,000 |
| Riverside Elementary School | Critical Needs | $ 6,900,000 | $ 6,900,000 |
| Shannon Elementary School | Critical Needs | $ 7,100,000 | $ 7,100,000 |
| Stege Elementary School | Critical Needs | $ 2,900,000 | $ 2,900,000 |
| Valley View Elementary School | Critical Needs | $ 1,000,000 | $ 1,091,447 |
| TOTAL IMPLEMENTATION PLAN MODEL 1 | | $ 181,800,000 | $ 188,058,425 |

* BOE approved supplemental fund for Obama ES: Fund 25 of $1.75M and Fund 01 MRAD of $0.85M on 06/26/19
* BOE approved supplemental fund for Obama ES: Fund 25 of $2M on 06/24/20
** BOE approved supplemental fund for Richmond HS: Fund 40 of $1M on 11/06/19
** BOE approved supplemental fund for Richmond HS: Fund 40 of $0.6M on 09/09/20
*** 2016 FMP scope and budget for Hercules MS & Hercules HS is for a singular project so the combind budget will be report
under Hercules HS on various financial reports

Definition of ROM[1]

Five percent inflation has been applied from mid-2016 to the scheduled midpoint of construction, compounded yearly, to accou
"Rough Order of Magnitude" (R.O.M.) cost estimates, which are based on general cost per square foot, do not include market-based c
(if any) above 5% annual inflation.
Additionally, the cost of temporary housing has been included where it was known to be required at the time of the Master Plan (e.g., a
Elementary). It has not been included where it was not anticipated prior to the release of the Master Plan (e.g., at M Obama Elementa
Note that further Architectural and Engineering studies are required, including scoping and budgeting, for all Critical Needs.
*In June 2016 the Board approved $181,800,000 FMP since then the following budget revisions have been approved by the Board:
- Harmon Knolls $250,000 and Valley View $150,000 on 08/09/17; Grant <$688,533>, Harmon Knolls <$101,565>, Lake <$352,499>,
<$176,115>, & Valley View <$58,553> on 07/25/18; Richmond $3,900,000 on 11/14/18; Crespi $2,200,000 on 03/20/19; Chavez <$57
06/26/19; Richmond $2,000,000 on 11/06/19; Olinda <$206,753.35> on 02//26/20, Crespi <$130,402.83> on 12/16/20